

Hello all,

Tuesday

We spiked the ties that we hadn't got to on Saturday and used the section gang machine to install a few more.

Thursday

We started installing the longer ties for the guard rail and the frog.

Saturday

We drilled holes for the guard rail and installed it with the tie plates. We installed up to 15ft. ties so we could install the frog. We cut the rail next to where we had already drilled holes for the joint bars and removed the section of rail and installed the frog. The crew was getting small and tired by this time so we quit for the day. We got a lot done!

Next week

Tuesday and Thursday we will start at 5pm. Saturday we will start at 8am. We will continue working on the switch. We need to install more ties and add ballast to the crib under the long ties on the east side for support which will be here Tuesday.

Hope to see you this week.

See you out on the line

Alan, Chris and Sandy

