

Hello all,

Saturday

Saturday was a very busy day as we started work on the east rail of the new switch. Alan had found that we had set one rail joint right where a bolt for the guard rail needed to go so we had to cut out a section and install a new piece of rail so the guard rail would fit on the west rail. We got the east rail all ready to install. Also used the new rail saw for the first time.



Tuesday

We need to load the flatcar with rail so it can go back over to the museum on Wednesday. Also we need to fix the switch stand that was damaged so we can get equipment out of our container so the track inspectors can do track inspections.

Thursday

We can start removing the east rail so we can start installing the switch point and the frog.

Saturday

We will continue with the switch installation. We will continue to need all the help we can get so please come out and support MOW if possible.

Thank-you
See you out on the line
Alan, Chris and Sandy